

R E P O R T	<b>TO</b>	MAYOUR AND COUNCILLORS
	<b>FROM</b>	DISTRICT ENGINEER AND ROADING MANAGER
	<b>FILE REF</b>	488469
	<b>PORTFOLIO HOLDER</b>	CR HARRIS
	<b>DATE</b>	3 <sup>RD</sup> JUNE 2009
	<b>SUBJECT</b>	ROADING REPORT MAY 2009

**RECOMMENDATION**

THAT the report be received.

1 CONTRACTS GENERAL

2 SUBSIDISED ROADING PROJECTS

**HDC 274: Routine Road Maintenance 2004 – 2006**

<b>Contractor:</b>	Downer EDi Works Ltd, Paeroa
<b>Contract Award Date</b>	5 May 2004
<b>Accepted Contract Price:</b>	\$5,619,685.10
<b>Original Completion Date:</b>	30 June 2006
<b>Revised Completion Date:</b>	30 June 2009
<b>Projected Completion Value:</b>	\$14,139,000
<b>Value of Work for Month:</b>	\$165,174.71
<b>Value of Work to Date:</b>	\$13,868,566.23
<b>Date Practical Completion Certificate Issued:</b>	Yet to be Issued
<b>Date Defects Liability Certificate Issued:</b>	Yet to be Issued

**Work completed in May 2009**

- Routine pavement repairs
- Signs cyclic inspections
- Verge mowing, Plains and Paeroa Wards.
- Regular collection of fallen leaves.
- Pre-reseal repairs.
- Placement of rock around upstream abutment of the Willows Road Bridge to prevent scour behind abutment.

- Removal of high shoulder on top and Maukoro Landing Roads.
- Placement of 546m<sup>3</sup> of aggregate on various unsealed roads.

### **Abandoned Vehicles**

There were no vehicles reported as being abandoned during the month.

### **Work Programmed For June**

Work Programmed for June includes;

- Grading and rolling of any roads identified during routine inspections as needing treatment.
- Verge mowing and spraying in all wards.
- Cyclic pavement and traffic services inspections.
- Complete pre-reseal repairs in all three Wards.
- Kerb and channel replacement work associated with pre-reseal repairs

### **HDC 280: Maintenance of Street Lighting 2004-2008**

<b>Contractor:</b>	Northpower Ltd
<b>Contract Award Date</b>	1 July 2004
<b>Accepted Contract Price:</b>	\$417,466.46
<b>Original Completion Date:</b>	30 June 2006
<b>Revised Completion Date:</b>	30 June 2009
<b>Projected Completion Value:</b>	\$1,522,131.79
<b>Value of Work for Month:</b>	\$106,534.61
	(HDC portion \$103,867.18)
	(NZTA portion \$2,667.43)
<b>Value of Work to Date:</b>	\$1,430,448.73
<b>Date Practical Completion Certificate Issued:</b>	Yet to be issued
<b>Date Defects Liability Certificate Issued:</b>	Yet to be issued

Note: The NZTA portion is for state highway lighting

### **Work Completed May 2009**

Faults reported during the month included:

- Cable fault on Barry Rd Waihi (Opp. The mine entrance) this was investigated and repaired.
- Norwood Rd outage related to a problem with the new relay installed at the Boswill subdivision. This was repaired at no cost to HDC.

All the faults up to the time of this report are fixed with no outstanding issues.

### **Work to be completed June 2009**

#### **General:**

- Belmont Road 'Streetscape' - Northpower advised the Kendelier fittings are slackening off again. HDC to raise issue with 'Streetscape' team. Northpower to provide HDC with

number of lights they have had to re-tighten so far. Northpower currently in discussions with Kendelier re permanent fix to the problem.

- Northpower will be completing their routine patrols starting with the Waihi and Whiritoa areas to be completed by the 8 of June and followed by the Paeroa, Ngatea & Plains areas to be completed by the 22 of June.

### **2008-09 Minor Safety Upgrades**

Northpower have completed the installation of the new street light poles on Consols Street and Barry Road in Waihi. The lights on Consol Street have been livened and 19 of the lights on Barry Road livened.

All these lights have been entered into SLIM and PowerCo has been notified.

Northpower are now continuing with the connection of the last 7 Lights on Barry Road with the target dates for completion the 5th of June.

### **HDC 360: Thames-Coromandel and Hauraki Districts Annual Resurfacing 2008/09**

<b>Contractor:</b>	Higgins Contractors Ltd, Hamilton
<b>Contract Award Date</b>	1 <sup>st</sup> September 2008
<b>Accepted Contract Price:</b>	\$3,612,696.25
<b>Original Completion Date:</b>	15 March 2009
<b>Revised Completion Date:</b>	22 November 2008
<b>Projected Completion Value:</b>	\$3,612,696.25 (both HDC&TCDC portions)
<b>Projected Completion Value:</b>	\$1,216,996.56 (HDC portion)
<b>Value of Work for Month:</b>	\$0.00
<b>Value of Work to Date:</b>	\$1,216,996.56
<b>Date Practical Completion Certificate Issued:</b>	22 November 2008
<b>Date Defects Liability Certificate Issued:</b>	Yet to be Issued

This project is for the resurfacing a total of 703,656m<sup>2</sup> within the Hauraki and Thames-Coromandel District Council Roading networks, 366,456m<sup>2</sup> of the resurfacing work is within the Hauraki District Council network.

This project is now in the maintenance period.

### **HDC 363: Hauraki District Council Area wide Treatments 2008 /2009**

<b>Contractor:</b>	Online Contractors Ltd.
<b>Contract Award Date</b>	15 April 2009
<b>Accepted Contract Price:</b>	\$234,410.00
<b>Original Completion Date:</b>	17 June 2009
<b>Revised Completion Date:</b>	
<b>Projected Completion Value:</b>	\$234,410.00
<b>Value of Work for Month:</b>	\$81,280.00
<b>Value of Work to Date:</b>	\$81,280.00

**Date Practical Completion Certificate Issued:** Yet to be Issued  
**Date Defects Liability Certificate Issued:** Yet to be Issued

This contract is for the construction of earthworks, drainage, pavement, sealing and associated works on Golden Valley Road, Waihi between 3901m and 5234m.

Work commenced 13 May and as at the end of the month good progress has been made on this project. Work completed includes re-location of boundary fences, undercutting and backfilling of shoulders and replacing or extending culverts. Construction of the granular overlay commenced during the last week of May.

#### **HDC 370: Hauraki District Council Pre-Reseal and Drought Repairs 2008 /2009**

**Contractor:** HEB Construction Ltd.  
**Contract Award Date** 14 May 2009  
**Accepted Contract Price:** \$238,887.12  
**Original Completion Date:** 23 July 2009  
**Revised Completion Date:**  
**Projected Completion Value:** \$238,887.12  
**Value of Work for Month:** \$0.00  
**Value of Work to Date:** \$0.00  
**Date Practical Completion Certificate Issued:** Yet to be Issued  
**Date Defects Liability Certificate Issued:** Yet to be Issued

***This contract is for the repair of 3,199m<sup>2</sup> of pre-reseal repairs and 4786m<sup>2</sup> of repairs to drought affected pavement.***

Also included in this contract is the area wide treatment of Moehau Street at Pipiroa totalling 6,060m<sup>2</sup>.

Contract HDC 370 was advertised for Tender by means of the Local Government Online Limited E-Tendering System. Tenders closed at 4.00pm on Tuesday 5 May 2009 at the Hauraki District Council and were evaluated in accordance with Land Transport NZ's Lowest Price Conforming Method.

Six tenders were received with prices ranging from \$238,887.12 to \$326,590.55

The contract was awarded to HEB Construction Ltd. on the 14 May, but as at the end of the month physical work had yet to commence.

#### **HDC 371: Hauraki District Council Intersection Improvements 2008 /2009**

**Contractor:** Online Contractors Ltd.  
**Contract Award Date** 26 May 2009  
**Accepted Contract Price:** \$180,393.00  
**Original Completion Date:** 21 July 2009  
**Revised Completion Date:**  
**Projected Completion Value:** \$180,393.00

<b>Value of Work for Month:</b>	\$0.00
<b>Value of Work to Date:</b>	\$0.00
<b>Date Practical Completion Certificate Issued:</b>	Yet to be Issued
<b>Date Defects Liability Certificate Issued:</b>	Yet to be Issued

***This contract is for the construction of Intersection Improvements at three separate locations within the Hauraki District Council roading network.***

The intersections are:

- Rawerawe Road West/Pipiroa Road, Ngatea
- Torehape East Road /Central Road, Ngatea
- Waitete Road/Orchard Road located in Waihi.

***Contract HDC 371 was advertised for Tender by means of the Local Government Online Limited E-Tendering System. Tenders closed at 4.00pm on Tuesday 12 May 2009 at the Hauraki District Council and were evaluated in accordance with Land Transport NZ's Lowest Price Conforming Method.***

Eight tenders were received, with prices ranging \$180,393.00 to \$294,502.50

The contract was awarded to Online Contractors Ltd. on the 26 May, but as at the end of the month physical work had yet to commence.

### 3 NON -SUBSIDISED ROADING PROJECTS

Footpath maintenance will continue through the various Wards

### 4 NETWORK CONTROL MANAGEMENT

#### **Safety Management**

There were no safety management issues raised during the month.

#### **Customer Service Requests**

45 Customer Service Requests (CSR) were received for the month, covering a variety of issues including;

- street lights
- pavement faults
- signage
- vegetation
- drainage
- State highway related issues.
- miscellaneous issues.

The number of CSR's received for the month was slightly higher than the six monthly average of 40.

## **Overweight Supervision**

There was one overweight permit application received during the month, this being from;

- Edwards transport, Waihi for an area wide overweight permit to cover a new trailer unit they are purchasing.

## **5 SAFETY MANAGEMENT**

### **Traffic Control Audits**

There was one traffic control audit completed during May, this being on Golden Valley Road where Online Contractors are constructing an area wide treatment project.

In terms of the COPTTM rating form, traffic control was to a high standard.

### **2008/09 Minor Safety Improvement Projects**

The designs have all been completed.

## **6 DEVELOPMENTS / OTHER BUSINESS**

Our Road Safety Coordinator has promoted a campaign covering our sub region aimed at young people. The presentation raises the dangers of "drink driving" and "speeding" which is a significant factor within the East Waikato. Appended is a Hauraki Herald report of the event.

Ken Thompson  
District Engineer

Gene Thomsen  
Roading Manager