

Appendix C

Certified Development Check Lists

Subdivision Monitoring Schedule - Design Phase Schedule X

Consent No.	Applicant's Name:		Applicant's Engineer/Surveyor:		
	Site Inspections Required	Standard	Additional Information Supplied by Developer	Council Reps Responsibility	
Design Monitoring Phase				Notes	
				Verify /NA	Pass/Fair (P/F)
				Ref	

[illegible]

Subdivision Monitoring Schedule - Design Phase Schedule X

Consent No.	Applicant's Name:		Additional Information Supplied by Developer	Applicant's Engineer/Surveyor:			
	Site Inspections Required	Standard		Council Reps Responsibility			
Design Monitoring Phase				Verify /NA	Pass/Fair (P/F)	Ref	Notes

4.	SEWER							
	• Reticulation Design			No. of houses in catchment		V		
	• Pipe layout conformity					V		
	• Bedding and/or Backfill detail					V		
	• Connection for each Lot					V		
	• Pipe size / type					V		
	• Manhole detail					V		
5.	WATER (NZS 4404)							
	• Mains							
	- bedding and/or backfill Detail					V		
	- hydrant capacity					V		
	- pipe sizes / type / class					V		
	- pressure test / chlorination details			No. of potential users		V		
	• Valves							
	- correct location					V		
	- correct type					V		
	• Connection for each Lot available					V		
6.	BERMS							
	• Footpath / Pram Crossing							
	- structure					V		
	- location					V		
	• Topsoiling					V		

Subdivision Monitoring Schedule - Design Phase Schedule X

Consent No.		Applicant's Name:			Applicant's Engineer/Surveyor:			
Design Monitoring Phase		Site Inspections Required	Standard	Additional Information Supplied by Developer	Council Reps Responsibility			Notes
					Verify /NA	Pass/Fair (P/F)	Ref	
	• Gardens							
	- Reserves Officer approval							
	• Location of Buried Services		NZS 4404		V			
7.	OTHER SERVICES							
	• Power Reticulation Design			Supply Authority standard	V			
	• Telecom Reticulation Design				V			
	• Street Lighting Plan				V			
	• Ducts				V			
8.	RIGHT OF WAY							
	• Dimensions		FDC District Plan		V			
	• Location		Per Scheme Plan		V			
	• Pavement Design		To Condition		V			
	• Cross Section detail				V			
	• Long section gradient		Flatter than 1:8		V			
	• Drainage control / disposal		Via soakpits to stormwater system if available		V			
9.	CONTRACT DOCUMENTS		Covering supply of above items		V			

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.		Applicant's Name:				Applicant's Engineer/Surveyor:				Notes	
Construction Monitoring Phase		Site Inspections Required	Quality Control			Engineers Responsibility			Council Reps Responsibility		Notes
			Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref	Verify/NA	
1.	DESIGN PLANS / DOCUMENTS APPROVED					Y				V	
	▪ Provide Health & Safety Policy	N				Y				V	
	▪ Safe Working on Roads Policy	N				Y				V	
	▪ Public Liability Insurance	N				Y				V	
	▪ Road Opening Consent	N									
2.	ROADING										
	▪ Subgrade										
	- shape	Y	To Design	± 5 mm	20 m CRS	Y				NA	
	- strength	Y	To Design	To Design	1/10m ²	Y				V	
	- finish	Y		Visual	100%	Y				V	
	▪ Subbase										
	- material specification	N	- Sand equivalent	28%	1 per 750m ³	Y				V	
		N	- Bearing strength NZS 4407 test 18A	CBR > 30	1 per 750m ³	Y				V	
		N	- Grading Limits NZS 4407 Pt1 test 9(B)	Within envelope	1 per 750m ³	Y				V	
		N	- Weathering resistance NZS 4407 Test 3.11	AA/AB /AC/BA /BB/BC/CB	1 per 750m ³	Y				V	
	- layer thickness	Y	To Design	± 5 mm	20 m	Y				V	

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.	Construction Monitoring Phase	Site Inspections Required	Applicant's Name:					Applicant's Engineer/Surveyor:				
			Quality Control		Engineers Responsibility			Council Reprs Responsibility			Notes	
			Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref	Verify/NA	Pass/Fail (P/F)	Ref

-	compaction	Y	To Design	TNZ B/2 Section 7.6 > 92% Dry Density	1/10m ² 5/1000m ²	Y				V			
-	surface finish/shape	Y	TNZ B/2	Visual	100%	Y				V			
▪	Basecourse												
-	material specification	N	TNZ M/4	TNZ M/4	1 per 750m ³	Y				V			
-	layer thickness	Y	To Design	± 5 mm	20 m CRS	Y				V			
-	compaction	Y	TNZ B/2 Section 7.6	> 95% Dry Density	5/1000m ²	Y				V			
-	surface finish	Y	TNZ B/2	Visual Section 7.8	100%	Y				V			
-	shape	Y			100%	Y				V			
▪	Kerb & Channel												
-	alignment	Y	To Design	± 10 mm	100%	Y				NA			
-	finish	Y	Visual		100%	Y				V			
▪	Preseal												
-	surface finish/shape	Y	NZS P/3	Section 7	100%	Y				NA			
-	deflection	Y	1.5 mm maximum	Benkelman Beam	1/5m grid	Y				V			
▪	Seal												
-	design	N	TNZ P/3	Supply design		Y				V			
-	laying inspection	Y	TNZ P/9	TNZ P/3 TNZ P/9		Y				NA			
-	post seal inspection	Y	Visual			Y				V			

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.	Construction Monitoring Phase	Site Inspections Required	Applicant's Name:				Applicant's Engineer/Surveyor:			
			Quality Control		Engineers Responsibility		Council Reps Responsibility		Notes	
			Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref	

3.	STORMWATER (NZS 4452, NZS 3109/3103, NZS 7643)									
	▪ Pipework									
	- bedding type	N	NZS 4451	NZS 4451	100%	Y			N	
	- pipe haunching	Y	Continuous contact	Visual	100%	Y			NA	
	- pipe line	Y	Laser or mirror		100%	Y			V	
	- pipe covering	Y	NZS 4404		100%	Y			NA	
	- trench backfilling	Y	Development code		100%	Y			NA	
	- Pipe type/diameter/class	Y	To design		100%	Y			NA	
	▪ Manhole									
	- infiltration leakage	Y	Visual	No leaks	100%	Y			V	
	- haunching	Y		Smooth	100%	Y			V	
4.	SEWER									
	▪ Pipework									
	- bedding type		NZS 4452		100%	Y			V	
	- pipe haunching	Y	Continuous contact	Visual	100%	Y			NA	
	- pipe line & grade	Y	Laser /mirror		100%	Y			NA	
	- pipe type/diameter/class	Y	To design		100%	Y			NA	
	- pipe covering	Y	NZS 4452	NZS 4452	100%	Y			NA	
	- trench backfilling	Y	Development code		100%	Y			NA	
	▪ Manhole									

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.	Construction Monitoring Phase	Site Inspections Required	Applicant's Name:					Applicant's Engineer/Surveyor:					Notes
			Quality Control			Developers Engineers Responsibility		Council Reps Responsibility					
			Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref	Verify/NA	Pass/Fail (P/F)	Ref	

- finish		Y		Visual	100%	Y				V	
▪ Testing											
- air test pipe line		Y	No pressure loss in 10 minute test	NZS 4452	100%	Y				V	
- inspect manhole for leaks		Y	Visual	Visual	100%	Y				V	
- water test manholes		Y	?	?	100%	Y				V	
5. WATER											
▪ Mains											
- bedding		Y	AS/NZS 2033	AS/NZS 2033	100%	Y				V	
- pipe alignment		Y	Visual	Straight /grade	100%	Y				NA	
- pipe cover		Y	Development Code	Development Code	100%	Y				NA	
- trench backfill		Y	NZS 4402 Development code	Sound ground	100%	Y				NA	
- thrust blocks		Y	Visual	Visual	100%	Y				NA	
- type/diameter/class		Y	To design		100%	Y				V	
▪ Valves											
- position		Y	To design	Visual	100%	Y				NA	
- type		Y	To design		100%	Y				NA	
▪ Testing											
- pressure		Y	NZS 4404	NZS 4404	100%	Y				V	
- chlorination		Y	NZS 4404	FDC requirements	100%	Y				V	

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.	Applicant's Name:				Applicant's Engineer/Surveyor:			
Construction Monitoring Phase	Site Inspections Required	Quality Control		Developers Engineers Responsibility		Council Reprs Responsibility		Notes
		Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref

6. BERMES								
▪ Footpath								
- thickness	Y	Development Code	Measurement	1/20m CRS	Y		NA	
- concrete strength	Y	(From supplier)	17.5 kPa	1/day	Y		NA	
- position	Y	To design	Measurement					
▪ Topsoil								
- thickness	Y	Visual	100 mm	1/100 m ²	Y		NA	
- surface finish	Y		Appearance	100%	Y		NA	
- grass seed	Y		Is it planted?		Y		NA	
▪ Gardens								
- shrubs planted	Y	Visual	To plan	100%	Y		NA	
- surfacing	Y				Y		NA	
7. OTHER SERVICES								
▪ Power installed	N	Counties Power	Confirmation		Y		V	
▪ Telephone installed	N	Telecom			Y		V	
▪ Berms restored	Y	Visual	Appearance		Y		V	
▪ Street Lights Plan	N	NZS 1158 and NZS 6701	Good lighting	100%	Y		V	Council rep to advise electricity supplier of acceptance.
▪ Street Lights Installed	Y	Visual	Installed		Y		V	
▪ Right of Way	Y		To plan		Y			

Subdivision Monitoring Schedule - Construction Phase Schedule Y

Consent No.	Applicant's Name:										Applicant's Engineer/Surveyor:			
Construction Monitoring Phase	Site Inspections Required	Quality Control				Developers Engineers Responsibility				Council Reps Responsibility			Notes	
		Standard of Material or Construction	Result to be achieved	Frequency of test	Yes/No	Date	Pass/Fail (P/F)	Ref	Verify/ NA	Pass/Fail (P/F)	Ref			

[illegible]

I hereby approve the above information has been completed in terms of the resource consent issued for this development.

Applicant's Engineer:..... Date:.....
FDC Resource Consent Engineer:..... Date:.....

Subdivision Monitoring Schedule – As-Built Plan Schedule Z

Consent No.	Applicant's Name:		Applicant's Engineer/Surveyor:		Notes
As-Built Plans	Site Inspections Required	Quality Control (To FDC Policy Manual)			
		Developers Engineers Responsibility Checklist	Council Engineers Verification Pass/Fail (P/F)	Date	Ref

1. TITLE PLAN						
▪ Boundaries						
▪ Lot Numbers						
2. ROADING						
▪ Kerblines						
▪ Typical cross section (Full road reserve)						
- Seal						
- thickness						
- material type						
- Basecourse						
- thickness						
- material type						
- Subgrade						
- Underground Services						
▪ Vehicle Entrances provided						
- Completed Vehicle Entrances Form						
▪ RAMM Update info.						(To be provided by certified person)
3. SEWER (RED)						
▪ Manhole number and diameter						
▪ Direction of flow						
▪ Internal pipe diameter						
▪ Pipe material						

Subdivision Monitoring Schedule – As-Built Plan Schedule Z

Consent No.	As-Built Plans	Applicant's Name:		Applicant's Engineer/Surveyor:				Notes
		Site Inspections Required	Quality Control (To FDC Policy Manual)	Developers Engineers Responsibility Checklist	Council Engineers Verification Pass/Fail (P/F)	Date	Ref	

	▪ Manhole							
	- Lid level - to approved L&S Datum							
	- Invert level to approved L&S Datum							
	- Offset to two nearest boundaries							
	▪ Service connection measured from downstream manhole.							
4.	STORMWATER (BLUE)							
	▪ Manhole number and diameter							
	▪ Direction of flow							
	▪ Internal pipe diameter							
	▪ Pipe material							
	▪ Manhole							
	- Lid level - to approved L&S Datum							
	- Offset to two nearest boundaries							
	▪ Service connection measured from downstream manhole.							
	▪ Overland flow paths							
	- easements							
	▪ -Open Waterways							
5.	WATER SUPPLY							
	▪ Internal pipe diameter (mm)							
	▪ Pipe material/class/type							
	▪ Type and diameter of valves							

Subdivision Monitoring Schedule – As-Built Plan Schedule Z

Consent No.		Applicant's Name:		Applicant's Engineer/Surveyor:			Notes
As-Built Plans		Site Inspections Required	Quality Control (To FDC Policy Manual)	Council Engineers Verification Pass/Fail (P/F)	Date	Ref	
			Developers Engineers Responsibility Checklist				
			N/A				
6. OTHER							
▪ Fire hydrants							
- type							
▪ Offset distances from boundaries							
▪ Plan forwarded to FDC for connecting							
7. SERVICES SCHEDULE							
▪ Sewer							
- manholes in terms of geodetic datum 1949							
- diameter & location of connection							
▪ Stormwater							
- manholes in terms of geodetic datum 1949							
- diameter & location of connection							

Subdivision Monitoring Schedule – As-Built Plan Schedule Z

Consent No.	Applicant's Name:	Applicant's Engineer/Surveyor:				Notes
As-Built Plans	Site Inspections Required	Quality Control (To FDC Policy Manual)				
		Developers Engineers Responsibility Checklist	Council Engineers Verification Pass/Fail (P/F)	Date	Ref	

8.	FINAL CHECK OF WORKS	Yes				
9	AS-BUILT PLANS FORWARDED TO FDC					

Applicant's Engineer..... Date:..... FDC Resource Consent Engineer..... Date:.....